

County of San Benito Resource Management Agency Public Works Division

2301 Technology Parkway Hollister CA 95023 E-Mail: sbcpw@cosb.us

Steve Loupe, Public Works Administrator Phone: (831) 636-4170

July 31, 2023

ADDENDUM NO. 2

The following amendment and clarifications are hereby made to the Contract Documents for:

TINY HOMES PHASE 2 PROJECT COUNTY PROJECT NO. PWB-2202

This Addendum forms a part of the Contract Documents and modifies the original Bidding Documents as noted below. Contractors must acknowledge receipt of this Addendum in the space provided in the Bid Proposal. Failure to do so may be sufficient cause for the San Benito County Resource Management Agency to reject the bid.

TO ALL PROSPECTIVE BIDDERS:

- 1. The approximate construction budget for this project is \$2,000,000.00
- 2. Question: There was no plan set from the modular manufacturer in the drawings set. Is there a set that can be provided to make it clear what is included with their build?

Answer: It is the general contractors' responsibility to coordinate, construct and install the construction of the modular units.

Attachments:

- Sign-in Sheets from 7/13/2023 & 7/25/23 Pre-Bid Walks. No one was present at the 7/6/23 & 7/20/23 Pre-Bid walks.
- Schedule of Quantity and Price Summary
- Project scope of work, narrative and exhibit R1

Steve Loupe, P.E.

Public Works Administrator

Date

		SCHEDULE C	OF QUANTITY ANI	D PRICES	SUMM	IARY		
the specifica	ations and all of the co struction of the projec	examined the location of the proposed work, the local conditions of the ntract documents for this project, proposes to perform the contract, in t in strict conformity with the specifications prepared, including and Ad	ncluding all of its component parts,	and furnish any a	nd all require	d labor, materials, equipment, insurance,	bonding, transportation and services required	
			UNIT PRICE	QUANTITY	7	UNIT COST	TOTAL	
Α		Base Bid Amount - Less Item B & C (Below)		ı	LS	NA	\$	
В		Cost to Purchase, Install and Move-in ready/Complete 600 SF Unit		9	EA	\$	\$	
С		Cost to Purchase, Install and Move-in ready/Complete 800 SF Unit		2	EA	\$	\$	
D		Unforeseen Allowance				NA	\$25,000	
							,	
E	E BASE BID (A) + B + C + D = E -TOTAL TO BE INCLUDED ON BID PROPOSAL FORM			М	\$			
Bidder Information and Signature								
Authorized Signature:					Date:			
Print Name:								




San Benito County Tiny Homes Phase 2 PRE-PROPOSAL AGENDA July 13, 2023 @ 10:00 A.M. Hollister, CA

Company	Contact	Phone	Email
Monterey Peninsula Engineering	Calvin Junsen	(871) 920-7866	Calvin@ MPe 2000. com
D-2	Pave Elliott	83,9059680	Lavidadjellutt
GRK	JOHNM CARRAMICIO	031 272 5161	JOHNNY OGMADE BREAK LEM
Mig Electric	Miquel Bostes	831-524-8507	mis electric 20 gmail.con
	5		<u> </u>



San Benito County Tiny Homes Phase 2 PRE-PROPOSAL AGENDA July 25, 2023 @ 1:00 P.M. Hollister, CA

Company	Contact	Phone	Email		
cosB	Salman Kazmi		Skazmi@cosb.us		
101 Builders inc.	Deborah mional Faughnan model	3355	pebby@ 101 Buildersinc.com		
PAQUIN CONSt.		(831)	lagun 37@ YAHOO . Com		
R3	Eric Johnsen	(831)214-0964	Crice r-three.org		



TINY HOMES PHASE 2 SCOPE OF WORK

The project shall consist of but is not limited to the below scope of work. It is still the responsibility of the bidder to bid per the bid documents, plans and specifications.

- 1. Manufacture, deliver and install a total of nine (9) 600 SF and two (2) 800 SF tiny homes
- 2. All infrastructure, except gas, is currently stubbed to the eleven (11) locations. GC shall hook up all units to the previously mentioned infrastructure.
- 3. As has been run to location GAS-I on revised exhibit RI.
- 4. No electrical wire is currently installed. It is the GCs responsibility to pull all required wire.
- 5. All hardscape, that has not been installed, shall be installed by the GC to the unit stairs, which are part of above item 1.
- 6. Concrete sidewalk and fencing at location CON/FEN-I shall be completed by the GC.
- 7. All landscaping shall be installed by the GC. The landscape SOW includes all landscaping around the phase I units which are already installed.
- 8. No AC paving is included in phase 2
- 9. PG&E work is excluded from phase 2 work
- 10. Trim a total of six (6) existing pepper trees
- 11. Clean and grub vegetation shall be exported from the site
- 12. See exhibit R1 for detention pond SOW